

2015 ARMM-HELPS

Project Description	DEO Project Appropriation	Percentage of Physical Acc.	Amount	Status
BASILAN DISTRICT ENGINEERING OFFICE				
I- Brgy. Bato Bato, Lamitan City				
Barangay Hall	1,800,000.00	98.000%	1,764,000.00	On going
Multi Purposed Building	3,600,000.00	75.000%	2,700,000.00	On going
Public Market	1,800,000.00	99.000%	1,782,000.00	On going
Sub total	7,200,000.00	86.75%	6,246,000.00	
II- Brgy. Balagtasan, Lamitan City				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	100.00%	3,600,000.00	Completed
Water System (Level I)	600,000.00	100.00%	600,000.00	Completed
Sub total	6,000,000.00	100.00%	6,000,000.00	
III- Brgy. Buli Buli, Sumisip				
Public Market with Stall	1,800,000.00	100.00%	1,800,000.00	Completed
Badjao Housing	5,640,000.00	98.00%	5,527,200.00	On going
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Mat Weaving Center	1,200,000.00	90.00%	1,080,000.00	On going
Maternal Home	1,560,000.00	100.00%	1,560,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	12,480,000.00	25.00%	3,120,000.00	
IV- Brgy. Lower Sinangkapan, Tuburan				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	96.00%	3,456,000.00	On going
Community Learning Center	480,000.00	92.00%	441,600.00	On going
School Building Repair	240,000.00	100.00%	240,000.00	Completed
Sub total	6,120,000.00	97.02%	5,937,600.00	
V- Brgy. Banah, Tipo Tipo				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Market	1,800,000.00	100.00%	1,800,000.00	Completed
Fish Port	1,800,000.00	100.00%	1,800,000.00	Completed
Water System (Level I)	600,000.00	100.00%	600,000.00	Completed
Sub total	6,000,000.00	100.00%	6,000,000.00	
VI- Brgy. Upper Port Holand, Maluso				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Youth and Women Center	1,200,000.00	92.00%	1,104,000.00	On going
Children's Park	480,000.00	45.00%	216,000.00	On going
Community Learning Center	480,000.00	92.00%	441,600.00	On going
Day Care Center	480,000.00	92.00%	441,600.00	On going
Barangay Government Fencing with Gate	760,000.00	15.00%	114,000.00	On going
Sub total	5,200,000.00	23.33%	1,213,200.00	
VII- Brgy. Tubigan, Maluso				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	92.00%	3,312,000.00	On going
Day Care Center	480,000.00	55.00%	264,000.00	On going
Sub total	5,880,000.00	91.43%	5,376,000.00	
VIII- Brgy. Baguindan, Tipo Tipo				
Barangay Hall with PAC	3,600,000.00	100.00%	3,600,000.00	Completed
Multi Purposed Gym	1,800,000.00	100.00%	1,800,000.00	Completed
Sub total	5,400,000.00	199.56%	10,776,000.00	
IX- Brgy. Danapah, Al-barka				
Barangay Hall with PAC	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	100.00%	3,600,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	5,880,000.00	100.00%	5,880,000.00	
X- Brgy. Candiis, Muhammad Adjul				
Barangay Hall with PAC	1,800,000.00	100.00%	1,800,000.00	Completed
Maternal Home	1,560,000.00	100.00%	1,560,000.00	Completed
Fish Port	1,800,000.00	100.00%	1,800,000.00	Completed
Timber Footbridge	600,000.00	100.00%	600,000.00	Completed
Sub total	5,760,000.00	100.00%	5,760,000.00	
XI- Brgy. Luuk Maluha, Lantawan				
Barangay Hall with PAC	1,800,000.00	100.00%	1,800,000.00	Completed

Fish Port	1,800,000.00	98.00%	1,764,000.00	On going
Day Care Center	480,000.00	95.00%	456,000.00	On going
Public Market	1,800,000.00	95.00%	1,710,000.00	On going
Sub total	5,880,000.00	97.45%	5,730,000.00	
XII- Brgy. Upper Sinangkapan, Akbar				
Barangay Hall with Pac	1,800,000.00	90.00%	1,620,000.00	On going
Multi Purposed Gym	3,600,000.00	80.00%	2,880,000.00	On going
Sub total	5,400,000.00	83.33%	4,500,000.00	
XIII- Brgy. Kuhun Lennuh, Al-barka				
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Gym	3,600,000.00	100.00%	3,600,000.00	Completed
Sub total	5,400,000.00	100.00%	5,400,000.00	
XIV- Brgy. Upper Cabengbeng, Sumisip				
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Gym	3,600,000.00	95.00%	3,420,000.00	On going
Sub total	5,400,000.00	196.67%	10,620,000.00	
XV- Brgy. Bohe Nange, Lamitan City				
Barangay Hall	1,800,000.00	96.00%	1,728,000.00	On going
Multi Purposed Gym	3,600,000.00	85.00%	3,060,000.00	On going
Day Care Center	480,000.00	15.00%	72,000.00	On going
Computer Room	240,000.00	15.00%	36,000.00	On going
Sub total	6,120,000.00	80.00%	4,896,000.00	
XVI- Brgy. Amaloy, Ungkaya Pukan				
Barangay Hall with Pac	1,800,000.00	92.00%	1,656,000.00	On going
Multi Purposed Gym	5,640,000.00	65.00%	3,666,000.00	On going
Repair of School Stage	120,000.00	15.00%	18,000.00	On going
Sub total	7,560,000.00	70.63%	5,340,000.00	
XVII- Brgy. Sahaya Bohe Bato, Sumisip				
Barangay Hall with Pac	1,800,000.00	90.00%	1,620,000.00	On going
Multi Purposed Gym	3,600,000.00	80.00%	2,880,000.00	On going
Sub total	5,400,000.00	83.33%	4,500,000.00	
XVIII- Brgy. Pipil, Ungkaya Pukan				
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Gym	3,600,000.00	100.00%	3,600,000.00	Completed
Sub total	5,400,000.00	100.00%	5,400,000.00	
XIX- Brgy. Lanawan, Tabuan Lasa				
Barangay Hall with Pac	1,800,000.00	78.00%	1,404,000.00	On going
Multi Purposed Gym	3,600,000.00	55.00%	1,980,000.00	On going
Sub total	5,400,000.00	62.67%	3,384,000.00	
XX- Brgy. Lubukan, Hadji Muhtamad				
Barangay Hall with Pac	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Gym	3,600,000.00	80.00%	2,880,000.00	On going
Sub total	5,400,000.00	86.67%	4,680,000.00	
Total for Basilan	123,280,000.00	89.84%	110,758,800.00	
SULU 1ST DISTRICT ENGINEERING OFFICE				
I- Brgy. Timpok, Patikul				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Water System	600,000.00	100.00%	600,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Barangay Health Station	1,560,000.00	100.00%	1,560,000.00	Completed
Solar Electrification	320,000.00	100.00%	320,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Sub total	6,010,000.00	100.00%	6,010,000.00	
II- Brgy. Tunggasang, Pangutaran				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Barangay Health Station	1,560,000.00	100.00%	1,560,000.00	Completed
Water System	600,000.00	100.00%	600,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	4,440,000.00	100.00%	4,440,000.00	
III- Brgy. Pansul, Patikul				
Barangay Hall	1,800,000.00	92.00%	1,656,000.00	On going
Low Cost Housing (5 units)	1,250,000.00	92.00%	1,150,000.00	On going
Barangay Health Station	1,560,000.00	87.00%	1,357,200.00	On going
Sub total	4,610,000.00	90.31%	4,163,200.00	
IV- Brgy. Kagay, Indanan				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed

Barangay Health Station	1,560,000.00	100.00%	1,560,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
School Repair / Fencing	200,000.00	100.00%	200,000.00	Completed
Sub total	4,040,000.00	100.00%	4,040,000.00	
V- Brgy. Simabahan, Pangutaran				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	100.00%	3,600,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Community Learning Center				
Sub total	6,650,000.00	100.00%	6,650,000.00	
VI- Brgy. Nunukan, Parang				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Multi Purposed Building	3,600,000.00	5.00%	180,000.00	On going
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	5,880,000.00	41.84%	2,460,000.00	
VII- Brgy. Panglima MamahTagbak, Indanan				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Barangay Health Station	1,560,000.00	100.00%	1,560,000.00	Completed
Sub total	4,610,000.00	100.00%	4,610,000.00	
VIII- Brgy. Tulay, Jolo				
Barangay Hall	2,060,000.00	100.00%	2,060,000.00	Completed
Barangay Center Fencing				
Sub total	2,060,000.00	100.00%	2,060,000.00	
IX- Brgy. Duyan Kabaw, Parang				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	3,530,000.00	100.00%	3,530,000.00	
X-Brgy. Bun-bun, Patikul				
Barangay Hall	1,800,000.00	100.00%	1,800,000.00	Completed
Low Cost Housing (5 units)	1,250,000.00	100.00%	1,250,000.00	Completed
Community Learning Center	480,000.00	100.00%	480,000.00	Completed
Sub total	3,530,000.00	100.00%	3,530,000.00	
Total for Sulu I	45,360,000.00	91.48%	41,493,200.00	
SULU 2ND DISTRICT ENGINEERING OFFICE				
I-Brgy. Danao, Tongkil				
Barangay Hall	1,800,000.00			
Water System	600,000.00			
Barangay Health Station	1,560,000.00			
Rock Causeway (2.5 meters)	1,220,000.00			
Solar Electrification	360,000.00			
Sub total	5,540,000.00			
II-Brgy. Pandakan, Panglima Estino				
Barangay Hall	1,800,000.00			
Children's Park	480,000.00			
Solar Electrification	360,000.00			
Community Learning Center	480,000.00			
Sub total	3,120,000.00			
III-Brgy Seit Lake Pob., Panamao				
Barangay Hall	1,800,000.00			
Covered Court	3,600,000.00			
Community Learning Center	480,000.00			
Sub total	5,880,000.00			
IV- Brgy. Tulayan, Luuk				
Barangay Hall				
Low Cost Housing (5 units)				
Covered Court				
Sub total	-			
V- Brgy. Parian Kayawan, Lugus				
Barangay Hall	1,800,000.00			
Multi Purposed Building	3,600,000.00			
Day Care Center	480,000.00			
Sub total	5,880,000.00			
VI- Brgy. Sucuban, Omar				
Barangay Hall	1,800,000.00			

Flea Market	1,800,000.00			
Solar Electrification	720,000.00			
Sub total	4,320,000.00			
VII- Brgy. Siganggang, Pandami				
Barangay Hall	1,800,000.00			
Covered Court	3,600,000.00			
Footbridge	360,000.00			
Sub total	5,760,000.00			
VIII- Brgy. Siburi, Siasi				
Barangay Hall	1,800,000.00			
Covered Court	3,600,000.00			
Community Learning Center	480,000.00			
Sub total	5,880,000.00			
IX- Brgy. Luuk Tongkil, Tongkil				
Multi Purposed Building	3,600,000.00			
Day Care Center	480,000.00			
Community Learning Center	480,000.00			
Watsan	780,000.00			
Solar Electrification	360,000.00			
Footbridge (Timber)	360,000.00			
Sub total	6,060,000.00			
X- Brgy. Quiambao, Luuk				
Barangay Hall	1,800,000.00			
Multi Purposed Building	3,600,000.00			
Solar Electrification	360,000.00			
Barangay Government Center Fencing	230,000.00			
Sub total	5,990,000.00			
Total for Sulu II	48,430,000.00	0.00%	-	
TAWI TAWI DISTRICT ENGINEERING OFFICE				
I- Brgy. Dungon, Panglima Sugala				
Barangay Hall	1,746,000.00	90.00%	1,571,400.00	On going
Concrete Footbridge with Pier Head	1,746,000.00	58.00%	1,012,680.00	On going
Community Learning Center	465,600.00	100.00%	465,600.00	Completed
Water System	582,000.00	60.00%	349,200.00	On going
Health Center	1,513,200.00	80.00%	1,210,560.00	On going
Sub total	6,052,800.00	76.15%	4,609,440.00	
II- Brgy. Karaha, Panglima Sugala				
Concrete Footbridge (270 Meters)	970,000.00	65.00%	630,500.00	On going
Barangay Hall	1,746,000.00	60.00%	1,047,600.00	On going
Multi Purposed Building	3,492,000.00	60.00%	2,095,200.00	On going
Sub total	6,208,000.00	60.78%	3,773,300.00	
III- Brgy. Sumangday, Panglima Sugala				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Birthing Clinic	1,513,200.00	100.00%	1,513,200.00	Completed
Community Learning Center	465,600.00	97.00%	451,632.00	On going
Water System	582,000.00	97.00%	564,540.00	On going
Community Boundary Signage	1,164,000.00	83.00%	966,120.00	On going
Sub total	5,470,800.00	95.81%	5,241,492.00	
IV- Brgy. Sanga Sanga, Bongao				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Seawall	1,746,000.00	100.00%	1,746,000.00	Completed
Flea Market	1,746,000.00	82.00%	1,431,720.00	On going
Public Tricycle Terminal	970,000.00	50.00%	485,000.00	On going
Sub total	6,208,000.00	87.13%	5,408,720.00	
V- Brgy. Simandagit, Bongao				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Seawall	1,746,000.00	100.00%	1,746,000.00	Completed
Fish Port	1,746,000.00	65.00%	1,134,900.00	On going
Solar Dryer	349,200.00	100.00%	349,200.00	Completed
Construction of Wooden Footbridge	349,200.00	75.00%	261,900.00	On going
Sub total	5,936,400.00	88.24%	5,238,000.00	
VI- Brgy. Sumangat, Bongao				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Community Learning Center	465,600.00	100.00%	465,600.00	Completed
Footbridge	349,200.00	100.00%	349,200.00	Completed
Fish Port	1,746,000.00	100.00%	1,746,000.00	Completed

Multi Purpose Hall (Repair)	1,455,000.00	100.00%	1,455,000.00	Completed
Sub total	5,761,800.00	100.00%	5,761,800.00	
VII- Brgy. Liubud, Mapun				
Flea Market	1,746,000.00	60.00%	1,047,600.00	On going
Footbridge	349,200.00	100.00%	349,200.00	Completed
Community Learning Center	465,600.00	90.00%	419,040.00	On going
Barangay Hall	1,746,000.00	40.00%	698,400.00	On going
Birthing Clinic	1,513,200.00	40.00%	605,280.00	On going
Sub total	5,820,000.00	53.60%	3,119,520.00	
VIII- Brgy. Tabulian, Mapun				
Barangay Hall	1,746,000.00	80.00%	1,396,800.00	On going
School Building Repair-Imam Sorong E.S.	1,144,600.00	65.00%	743,990.00	On going
Water System	582,000.00	85.00%	494,700.00	On going
School Stage Repair-Imam Sorong E.S.	582,000.00	70.00%	407,400.00	On going
Health Center (Renovation)	970,000.00	55.00%	533,500.00	On going
Sub total	5,024,600.00	71.18%	3,576,390.00	
IX- Brgy. Soka Bulan, Simunul				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Multi Purposed Building	3,492,000.00	100.00%	3,492,000.00	Completed
Footbridge	349,200.00	100.00%	349,200.00	Completed
Solar Electrification	349,200.00	100.00%	349,200.00	Completed
Sub total	5,936,400.00	100.00%	5,936,400.00	
X- Brgy. Tonggusong, Simunul				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Multi Purposed Building	3,492,000.00	100.00%	3,492,000.00	Completed
Concrete Footbridge	970,000.00	100.00%	970,000.00	Completed
Sub total	6,208,000.00	100.00%	6,208,000.00	
XI- Brgy. Sipangkot, Sitangkai				
Barangay Hall	1,746,000.00	94.00%	1,641,240.00	On going
Water System	582,000.00	95.00%	552,900.00	On going
Community Learning Center	465,600.00	100.00%	465,600.00	Completed
Flea Market	1,746,000.00	80.00%	1,396,800.00	On going
Footbridge	349,200.00	75.00%	261,900.00	On going
Sub total	4,888,800.00	88.33%	4,318,440.00	
XII- Brgy. Lahad Dampong, South Ubian				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Multi Purposed Building	3,492,000.00	100.00%	3,492,000.00	Completed
Footbridge	349,200.00	100.00%	349,200.00	Completed
Community Learning Center	465,600.00	100.00%	465,600.00	Completed
Sub total	6,052,800.00	100.00%	6,052,800.00	
XIII- Brgy. Latian, South Ubian				
Barangay Hall	1,746,000.00	70.00%	1,222,200.00	On going
Water System	582,000.00	100.00%	582,000.00	Completed
Solar Electrification	349,200.00	65.00%	226,980.00	On going
Multi Purposed Building	3,492,000.00	70.00%	2,444,400.00	On going
Sub total	6,169,200.00	72.55%	4,475,580.00	
XIV- Brgy. Himba, Tandubas				
Barangay Hall	1,746,000.00	60.00%	1,047,600.00	On going
Wooden Footbridge (200 Meters)	970,000.00	60.00%	582,000.00	On going
Multi Purposed Building	3,492,000.00	70.00%	2,444,400.00	On going
Sub total	6,208,000.00		4,074,000.00	
XV- Brgy. Tong Bankaw, Tandubas				
Barangay Hall	1,746,000.00	100.00%	1,746,000.00	Completed
Community Learning Center	465,600.00	100.00%	465,600.00	Completed
Birthing Clinic	1,513,200.00	100.00%	1,513,200.00	Completed
Water System	582,000.00	100.00%	582,000.00	Completed
Solar Dryer	349,200.00	75.00%	261,900.00	On going
Sub total	4,656,000.00	98.13%	4,568,700.00	
XVI- Brgy. Darusalam, Languyan				
Barangay Hall	1,746,000.00	75.00%	1,309,500.00	On going
Footbridge	349,200.00	70.00%	244,440.00	On going
Community Learning Center	465,600.00	68.00%	316,608.00	On going
Multi Purposed Building	3,492,000.00	67.00%	2,339,640.00	On going
Sub total	6,052,800.00	69.56%	4,210,188.00	
XVII- Brgy. Tunggusong Banaran, Sapa Sapa				
Barangay Hall	1,746,000.00	75.00%	1,309,500.00	On going

Water System	582,000.00	74.00%	430,680.00	On going
Pier Terminal House	1,455,000.00	100.00%	1,455,000.00	Completed
Seawall	1,455,000.00	75.00%	1,091,250.00	On going
Footbridge	349,200.00	100.00%	349,200.00	Completed
Sub total	5,587,200.00	82.97%	4,635,630.00	
XVIII- Brgy. Tongsibalo, Sibutu				
Barangay Hall	1,746,000.00	70.00%	1,222,200.00	On going
Community Learning Center	465,600.00	65.00%	302,640.00	On going
Barangay Stage	970,000.00	75.00%	727,500.00	On going
Fish Landing	1,746,000.00	100.00%	1,746,000.00	Completed
Concrete Footbridge	582,000.00	100.00%	582,000.00	Completed
Sub total	5,509,600.00	83.13%	4,580,340.00	
XIX- Brgy. Taungoh, Sibutu				
Barangay Hall	1,746,000.00	70.00%	1,222,200.00	On going
Community Learning Center	465,600.00	75.00%	349,200.00	On going
Footbridge with Pier Head	970,000.00	85.00%	824,500.00	On going
School Building Repair	1,455,000.00	75.00%	1,091,250.00	On going
Solar Electrification	349,200.00	80.00%	279,360.00	On going
Sub total	4,985,800.00	75.54%	3,766,510.00	
XX- Brgy. Lubukan, Hadji Muhtamad				
Barangay Hall	1,746,000.00	75.00%	1,309,500.00	On going
Water System	582,000.00	70.00%	407,400.00	On going
Community Learning Center	465,600.00	70.00%	325,920.00	On going
Public Stage	970,000.00	68.00%	659,600.00	On going
Children's Park	465,600.00	80.00%	372,480.00	On going
Sub total	4,229,200.00	72.71%	3,074,900.00	
Total for Tawi Tawi	112,966,200.00	82.00%	92,630,150.00	
MAGUINDANAO 1ST DISTRICT ENGINEERING OFFICE				
I- Brgy. Butigen, Sultan Kudarat				
Barangay Hall (Repair)	1,000,000.00	100.00%	1,000,000.00	Completed
Health Center (Renovation)	1,000,000.00	100.00%	1,000,000.00	Completed
Botika sa Barangay	500,000.00	100.00%	500,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Sub total	2,900,000.00	100.00%	2,900,000.00	
II- Brgy. Kidama, Matanog				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Fishport	1,500,000.00	100.00%	1,500,000.00	Completed
Sub total	3,500,000.00	100.00%	3,500,000.00	
III- Brgy. Sarmiento, Parang				
Barangay Hall (Renovation)	1,000,000.00	100.00%	1,000,000.00	Completed
Covered Court Bleacher	1,225,000.00	100.00%	1,225,000.00	Completed
Terminal Building	1,500,000.00	100.00%	1,500,000.00	Completed
Sub total	3,725,000.00	100.00%	3,725,000.00	
IV- Brgy. Marang, Barira				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Flea Market	1,500,000.00	100.00%	1,500,000.00	Completed
Housing Project	1,250,000.00	95.00%	1,187,500.00	On going
Sub total	4,250,000.00	98.53%	4,187,500.00	
V- Brgy. Nuyo, Buldon				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
School Fencing	200,000.00	100.00%	200,000.00	Completed
Sub total	4,700,000.00	100.00%	4,700,000.00	
VI- Brgy. Sabaken, Northern Kabuntalan				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Botika ng Barangay	500,000.00	100.00%	500,000.00	Completed
Sub total	3,800,000.00	100.00%	3,800,000.00	
VII- Brgy. Upper Taviran, Mother Kabuntalan				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Flea Market	1,500,000.00	100.00%	1,500,000.00	Completed
Housing Project	1,250,000.00	90.00%	1,125,000.00	On going
Sub total	4,250,000.00	97.06%	4,125,000.00	
VIII- Brgy. Rempes, North Upi				

Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Solar Dryer	300,000.00	100.00%	300,000.00	Completed
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Sub total	4,800,000.00	100.00%	4,800,000.00	
IX- Brgy. Lapaken, Datu Blah Sinsuat				
Barangay Hall	1,500,000.00	60.00%	900,000.00	On going
Health Center	1,300,000.00	50.00%	650,000.00	On going
Water System	500,000.00	15.00%	75,000.00	On going
Housing Project	1,250,000.00	15.00%	187,500.00	On going
Sub total	4,550,000.00	39.84%	1,812,500.00	
X- Brgy. Sapalan, Datu Oden Sinsuat				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Housing Project	1,250,000.00	100.00%	1,250,000.00	Completed
Sub total	4,050,000.00	100.00%	4,050,000.00	
XI- Brgy. Tapayan, Sultan Mastura				
Barangay Hall (Renovation)	1,000,000.00	100.00%	1,000,000.00	Completed
Health Center (Renovation)	1,000,000.00	100.00%	1,000,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	5,000,000.00	100.00%	5,000,000.00	
Total for Mag I	45,525,000.00	93.57%	42,600,000.00	
MAGUINDANAO 2ND DISTRICT ENGINEERING OFFICE				
I- Brgy. Kidati, Talayan				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Housing Project	1,250,000.00	100.00%	1,250,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Madrassah Repair	200,000.00	100.00%	200,000.00	Completed
Sub total	4,750,000.00	100.00%	4,750,000.00	
II- Brgy. Poblacion Mother, Shariff Aguak				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Garbage / Waste Disposal	475,000.00	100.00%	475,000.00	Completed
Sub total	5,475,000.00	100.00%	5,475,000.00	
III- Brgy. Libutan, Mamasapano				
Barangay Hall	1,900,000.00	100.00%	1,900,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Flea Market	1,500,000.00	88.31%	1,324,650.00	On going
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Health Center	600,000.00	81.32%	487,920.00	On going
Sub total	4,900,000.00	94.13%	4,612,570.00	
IV- Brgy. Kabingi, Datu Saudi Ampatuan				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Flea Market	1,500,000.00	100.00%	1,500,000.00	Completed
Sub total	4,800,000.00	100.00%	4,800,000.00	
V- Brgy. Malatimon, Ampatuan				
Barangay Hall	1,500,000.00	54.30%	814,500.00	On going
Botika ng Barangay	500,000.00	56.32%	281,600.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Health Center	1,000,000.00	100.00%	1,000,000.00	Completed
Flea Market	1,500,000.00	6.60%	99,000.00	On going
Sub total	4,900,000.00	52.96%	2,595,100.00	
VI- Brgy. Lumambao, Salipada K. Pendatun				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Solar Dryer with Warehouse	1,500,000.00	100.00%	1,500,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
School Repair	200,000.00	100.00%	200,000.00	Completed
Sub total	5,400,000.00	100.00%	5,400,000.00	
VII- Brgy. Poblacion, Datu Paglas				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed

Fencing (Gov't. Center)	200,000.00	100.00%	200,000.00	Completed
Children's Park	400,000.00	100.00%	400,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Sub total	5,500,000.00	100.00%	5,500,000.00	
VIII- Brgy. Poblacion, Mangudadatu				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Flea Market	1,500,000.00	100.00%	1,500,000.00	Completed
Fishport	1,500,000.00	68.74%	1,031,100.00	On going
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Sub total	5,400,000.00	91.32%	4,931,100.00	
IX- Brgy. Limpongo, Datu Hoffer				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Botika ng Barangay	500,000.00	100.00%	500,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Solar Dryer with Warehouse	1,500,000.00	100.00%	1,500,000.00	Completed
Sub total	4,400,000.00	100.00%	4,400,000.00	
Total for Mag II	45,525,000.00	93.28%	42,463,770.00	
LANAO DEL SUR 1ST DISTRICT ENGINEERING OFFICE				
I-Brgy. Lumbaca Madaya, Marawi City				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Health Center	1,300,000.00	100.00%	1,300,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Sub total	3,200,000.00	100.00%	3,200,000.00	
II- Brgy. Langui Talub, Masiu				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	5,000,000.00	100.00%	5,000,000.00	
III- Brgy. Camalig Bubong, Marantao				
Multi Purposed Building	3,000,000.00	95.00%	2,850,000.00	On going
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Water System	500,000.00	100.00%	500,000.00	Completed
Sub total	3,900,000.00	96.15%	3,750,000.00	
IV- Brgy. Bangon, Mulondo				
Community Learning Center	400,000.00	95.00%	380,000.00	On going
Water System	500,000.00	100.00%	500,000.00	Completed
Multi Purposed Building	3,000,000.00	87.00%	2,610,000.00	On going
Sub total	3,900,000.00	89.49%	3,490,000.00	
V- Brgy. Ilian Proper, Piagapo				
Barangay Hall	1,500,000.00	95.00%	1,425,000.00	On going
Water System	500,000.00	100.00%	500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	5,000,000.00	98.50%	4,925,000.00	
VI- Brgy. Salaman, Lumba Bayabao				
Barangay Hall	1,500,000.00	100.00%	1,500,000.00	Completed
Housing Project	500,000.00	100.00%	500,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	5,000,000.00	100.00%	5,000,000.00	
VII- Brgy. Lumbatan, Ditsaan Rmain				
Multi Purposed Building	3,000,000.00	85.00%	2,550,000.00	On going
Flood Control Project	1,240,000.00	100.00%	1,240,000.00	Completed
Sub total	4,240,000.00	89.39%	3,790,000.00	
VIII- Brgy. Karigongan, Bubong				
Flea Market	1,500,000.00	100.00%	1,500,000.00	Completed
Community Learning Center	400,000.00	100.00%	400,000.00	Completed
Multi Purposed Building	3,000,000.00	100.00%	3,000,000.00	Completed
Sub total	4,900,000.00	100.00%	4,900,000.00	
Total for LDS I	35,140,000.00	96.91%	34,055,000.00	
LANAO DEL SUR 2ND DISTRICT ENGINEERING OFFICE				
I- Brgy. Poblacion, Ganassi				
Barangay Hall	1,500,000.00	75.00%	1,125,000.00	On going
Community Learning Center	400,000.00	80.00%	320,000.00	On going
Multi Purposed Building	3,000,000.00	70.00%	2,100,000.00	On going
Sub total	4,900,000.00	72.35%	3,545,000.00	

II- Brgy. Bubunga Ranao, Binidayan				
Barangay Hall	1,500,000.00	15.00%	225,000.00	On going
Flea Market	4,500,000.00	15.00%	675,000.00	On going
Community Learning Center	400,000.00	15.00%	60,000.00	On going
Sub total	6,400,000.00	15.00%	960,000.00	
III- Brgy. Bairan, Bayang				
Multi Purposed Building	3,000,000.00	15.00%	450,000.00	On going
Lake Wall	333,500.00	15.00%	50,025.00	On going
Sub total	3,333,500.00	15.00%	500,025.00	
IV- Brgy. Piksaan, Calanogas				
Flea Market	1,500,000.00	5.00%	75,000.00	On going
Water System	500,000.00	5.00%	25,000.00	On going
Housing Project	1,250,000.00	5.00%	62,500.00	On going
Sub total	3,250,000.00	5.00%	162,500.00	
V- Brgy. Liangan, Picong				
Multi Purposed Building	3,000,000.00		-	Soon to Start
Fish Port	1,500,000.00		-	Soon to Start
Housing Project	1,250,000.00		-	Soon to Start
Sub total	5,750,000.00	0.00%	-	
VII- Brgy. Matalin, Malabang				
Barangay Hall	1,500,000.00	15.00%	225,000.00	On going
Health Center	1,300,000.00	15.00%	195,000.00	On going
Water System	500,000.00	15.00%	75,000.00	On going
Sub total	3,300,000.00	15.00%	495,000.00	
VIII- Brgy. Bayabao, Butig				
Barangay Hall	1,500,000.00		-	Soon to Start
Multi Purposed Building			-	Soon to Start
Community Learning Center	400,000.00		-	
Flea Market	1,500,000.00		-	Soon to Start
Sub total	3,400,000.00	0.00%	-	
IX- Brgy. Lalabuan Wato, Balindong				
Barangay Hall	1,500,000.00		-	Soon to Start
Multi Purposed Building	3,000,000.00		-	Soon to Start
Solar Electrification	300,000.00		-	Soon to Start
Sub total	4,800,000.00	0.00%	-	
X- Brgy. Ingud, Pualas				
Barangay Hall	1,500,000.00	35.00%	525,000.00	On going
Health Center	1,300,000.00	15.00%	195,000.00	On going
Water System	400,000.00	15.00%	60,000.00	On going
Sub total	3,200,000.00	24.38%	780,000.00	
XI- Brgy. Dilausan, Madalum				
Barangay Hall	1,500,000.00	45.00%	675,000.00	On going
Health Center	1,300,000.00	45.00%	585,000.00	On going
Water System	400,000.00	45.00%	180,000.00	On going
Sub total	3,200,000.00	45.00%	1,440,000.00	
XII- Brgy. Linindingan, Pagayawan				
Barangay Hall	1,500,000.00	45.00%	675,000.00	On going
Housing Project	1,250,000.00	45.00%	562,500.00	On going
Water System	400,000.00	45.00%	180,000.00	On going
Sub total	3,150,000.00	45.00%	1,417,500.00	
XII- Brgy. Uyaan Proper, Madamba				
Barangay Hall	1,500,000.00	65.00%	975,000.00	On going
Multi Purposed Building	3,000,000.00	45.00%	1,350,000.00	On going
Community Learning Center	400,000.00	65.00%	260,000.00	On going
Sub total	4,900,000.00	52.76%	2,585,000.00	
Total for LDS II	49,583,500.00	23.97%	11,885,025.00	
2016 ARMM-HELPS PROJECTS TOTAL	505,809,700.00	74.31%	375,885,945.00	